

WEEKLY STATUS REPORT – 9/12/22



County of Maui
Department of Public Works
Engineering Division

Piilani Highway
Slope Stabilization
at Nuanualoa Gulch
Kipahulu, Maui, Hawaii

Submitted By:

SSFM
INTERNATIONAL

82 Pulehu Place, Unit 201
Kahului, Maui, HI 96732

PROJECT DESCRIPTION

Project Title:	Piilani Highway Slope Stabilization at Nuanualoa Gulch
Project Location:	Kipahulu, Maui, Hawaii
Job No.:	20-42
Project Summary:	The project involves repair of Piilani Highway near Nuanualoa Gulch that was damaged by a landslide. The severely eroded soil slope is located just downslope of a recently constructed tieback and micro pile concrete wall and soil nailed shotcrete. The scope of work includes clearing, reinforced shotcrete slope with grouted soil nails, erosion control matting with mechanical earth anchors, hydromulch seeding, BMPs, traffic control and other incidental items.
Contractor:	Prometheus Construction 651 Komohana Street Kapolei, Hawaii 96707

PROJECT STATUS

Work Completed last Week:	(9/5/22 to 9/9/22) <ul style="list-style-type: none">• No work on 9/5 for Labor Day Holiday.• Complete installation of erosion mat and mechanical earth anchors.• Begin patching of snap tie holes and spalling of existing rock veneer wall.
Work Scheduled This Week:	(9/12/22 to 9/16/22) <ul style="list-style-type: none">• Continue patching of snap tie holes and spalling of existing rock veneer wall.• Install straw wattles across permanent erosion mat.
Anticipated Completion Date:	Tentative – September 2022
Additional Notes:	<ul style="list-style-type: none">• Contractor's work hours are 7:00 am to 3:30 pm.• One lane alternating traffic control being utilized.



9/2/2022 – Begin Installation of Permanent Erosion Mat.



9/8/2022 – Installing Matt Pins and Earth Anchors.



9/8/2022 – Patched Existing Wall Cap Spalling.



9/9/2022 – Patching of Existing Rock Veneer Wall Snap Tie Holes.