



BOWERS + KUBOTA CONSULTING

270 Hookahi St #311
Wailuku, HI 96793

• Project Management • Planning • Architectural/Engineering Design • Construction Management

94-408 Akoki St, Suite 201-A
Waipahu, HI 96797

HawaiiBusiness's *2017 Best Place to Work*



Week of 5/13/18

WEEKLY CONSTRUCTION PROJECT STATUS REPORT

Construction
Management By:



BOWERS + KUBOTA

KOKOMO RD & MAKAWAO AVE

Pavement Reconstruction

Island of Maui
Project Number: STP-0900(086)

Project Scope:

This project involves the reconstruction of Kokomo Rd, from Haiku Rd to Mile Post 3.0, and Makawao Ave, from Kokomo Rd to Piihola Rd. Also included on Makawao Ave, will be sidewalk & curb construction, drainage & guardrail improvements, and stone wall reconstruction on Makawao Ave, and driveway apron improvements. **PLEASE ANTICIPATE ROAD CLOSURES EACH SATURDAY, FROM 7:00AM – 6:00PM, WEATHER PERMITTING. DURING THE WEEK, PLEASE ALSO ANTICIPATE SINGLE LANE CLOSURES BETWEEN 8:30AM – 3:00PM.**

When:

Notice to Proceed: February 2, 2018
Contract Working Days: 178
Anticipated Completion Date: October 19, 2018

Roads Involved:

Kokomo Rd from Haiku Rd to MP 3.0 &
Makawao Ave from Kokomo Rd to Piihola Rd

Contractor:

HI-Built, LLC
72 Tings Dr
Wailuku, HI 96793

Contract Amount:

\$4,546,797.82

Project Contact:

County of Maui, Department of Public Works
Engineering Division
(808) 270-7745

Construction Update:

Work Completed Week of 5/6/18 – 5/12/18:

- 5/12/18 - RAINOUT

Work Scheduled Week of 5/13/18 – 5/19/18:

- Begin reconstruction of Kokomo near the 1200 block, working in a northerly direction (Saturday 5/19)