



**Week of 6/10/18**

*Construction  
Management By:*



# Kokomo Rd & Makawao Ave Pavement Reconstruction

---

Island of Maui

Project Number: STP-0900(086)

## Project Scope:

This project involves the reconstruction of Kokomo Rd, from Haiku Rd to Mile Post 3.0, and Makawao Ave, from Kokomo Rd to Piihola Rd. Also included on Makawao Ave, will be sidewalk & curb construction, drainage & guardrail improvements, and stone wall reconstruction on Makawao Ave, and driveway apron improvements **PLEASE ANTICIPATE ROAD CLOSURES EACH SATURDAY, FROM 7:00AM - 6:00PM, WEATHER PERMITTING. DURING THE WEEK, PLEASE ALSO ANTICIPATE SINGLE LANE CLOSURES BETWEEN 8:03AM - 3:00PM.**

## When:

Notice to Proceed: February 2, 2018

Contract Working Days: 178

Anticipated Completion Date: October 19, 2018

## Roads Involved:

Kokomo Rd from Haiku Rd to MP 3.0 &

Makawao Ave from Kokomo Rd to Piihola Rd

## Contractor:

HI-Built, LLC

72 Tings Dr

Wailuku, HI 96793

## Contract Amount:

\$4,546,797.82

## Project Contact:

County of Maui, Department of Public Works

Engineering Division

(808) 270-7745

## Construction Update:

### Work Completed Week of 6/3/18 – 6/9/18:

- Potholed Waterlines Throughout the Week
- Continued Reconstruction of Kokomo Rd on 6/2
- Began Sidewalk Demolition on Makawao Ave

### Work Scheduled Week of 6/10/18 – 6/16/18:

- Continue, Saturday, June 16th, on the reconstruction of Kokomo Rd near the 800 block working in a northerly direction.
- Potholed Waterlines Throughout the Week
- Sidewalk Reconstruction on Makawao Ave