



**Week of 7/22/18**

*Construction  
Management By:*



**BOWERS + KUBOTA**

# Kokomo Rd & Makawao Ave Pavement Reconstruction

---

Island of Maui

Project Number: STP-0900(086)

## Project Scope:

This project involves the reconstruction of Kokomo Rd, from Haiku Rd to Mile Post 3.0, and Makawao Ave, from Kokomo Rd to Piihola Rd. Also included on Makawao Ave, will be sidewalk & curb construction, drainage & guardrail improvements, and stone wall reconstruction on Makawao Ave, and driveway apron improvements **PLEASE ANTICIPATE ROAD CLOSURES EACH SATURDAY, FROM 7:00AM - 6:00PM (or later), WEATHER PERMITTING. DURING THE WEEK, PLEASE ALSO ANTICIPATE SINGLE LANE CLOSURES BETWEEN 8:03AM - 3:00PM.**

## When:

Notice to Proceed: February 2, 2018

Contract Working Days: 178

Anticipated Completion Date: November 19, 2018

## Roads Involved:

Kokomo Rd from Haiku Rd to MP 3.0 &  
Makawao Ave from Kokomo Rd to Piihola Rd

## Contractor:

HI-Built, LLC  
72 Tings Dr  
Wailuku, HI 96793

## Contract Amount:

\$4,546,797.82

## Project Contact:

County of Maui, Department of Public Works  
Engineering Division  
(808) 270-7745

## Construction Update:

### Work Completed Week of 7/15/18 – 7/21/18:

- Tree Removal
- Rock Wall Excavation
- Continue reconstruction of Kokomo on 7/21/18 - Road will be closed

### Work Scheduled Week of 7/22/18 – 7/28/18:

- Rock Wall Forming & Construction
- Tree Removal
- Continue reconstruction of Kokomo on 7/28/18 - Road will be closed

