



Week of 3/24/19

*Construction
Management By:*



Molokai Baseyard Facility

7 Pueo Place (Molokai Industrial Park)

Island of Molokai
Project Number: 14-32

Project Scope:

The new baseyard will consist of one Administrative Building, approximately 2,560 SF, one Maintenance Building, approximately 7,440 SF, and one Vehicle Storage Building, approximately 3,960 SF, located in Naiwa, Molokai

When:

Notice to Proceed: January 8, 2018

Contract Calendar Days: 550 / Amended Contract Days: 697

Anticipated Completion Date: December 6, 2019

Roads Involved:

Pueo Place, off of Ulili Street

Contractor:

F&H Construction
1728 Wili Pa Loop, Suite 200
Wailuku, HI 96793

Contract Amount:

\$7,528,000.00

Project Contact:

County of Maui, Department of Public Works
Engineering Division
(808) 270-7745

Construction Update:

Work Completed Week of 3/17/19 – 3/23/19:

- Plumbing and Electrical rough-in for Admin Bldg
- Utility rough-in for Maint. Bldg & Vehicle Storage Bldg
- Continue electrical work
- Exterior Sheeting on Roof & Walls & Framing of Admin Bldg

Work Scheduled Week of 3/24/19 – 3/30/19:

- Continue Plumbing and Electrical rough-in for Admin Bldg
- Continue Utility rough-in for Maint. Bldg & Vehicle Storage Bldg
- Continue electrical work
- Continue Concrete Pour Maint Bldg & Vehicle Storage Bldg

