



Week of 7/7/19

*Construction
Management By:*



Kokomo Rd & Makawao Ave Pavement Reconstruction

Island of Maui

Project Number: STP-0900(086)

Project Scope:

This project involves the reconstruction of Kokomo Rd, from Haiku Rd to Mile Post 3.0, and Makawao Ave, from Kokomo Rd to Piihola Rd. Also included on Makawao Ave, will be sidewalk & curb construction, drainage & guardrail improvements, and stone wall reconstruction on Makawao Ave, and driveway apron improvements **PLEASE ANTICIPATE ROAD CLOSURES EACH SATURDAY, FROM 7:00AM - 6:00PM (or later), WEATHER PERMITTING. DURING THE WEEK, UNLESS OTHERWISE NOTE, PLEASE ALSO ANTICIPATE SINGLE LANE CLOSURES BETWEEN 8:30AM - 3:00PM.**

When:

Notice to Proceed: February 2, 2018

Contract Working Days: 178

Anticipated Completion Date: October 19, 2018 / Revised Completion: April 29, 2019

Roads Involved:

Kokomo Rd from Haiku Rd to MP 3.0 &
Makawao Ave from Kokomo Rd to Piihola Rd

Contractor:

HI-Built, LLC
72 Tings Dr
Wailuku, HI 96793

Contract Amount:

\$4,546,797.82

Project Contact:

County of Maui, Department of Public Works
Engineering Division
(808) 270-7745

Construction Update:

Work Completed Week of 6/30/19 - 7/6/19:

- Guardrail Work on Makawao Ave

Work Scheduled Week of 7/7/19 - 7/13/19:

- Layout for upcoming mailbox relocation
- Retaining Wall
- Signage Installation

