



**Week of 10/26/19**

*Construction  
Management By:*



# Haleakala Hwy and Makawao Ave Improvements

Island of Maui

Project Number: 14-55

## Project Scope:

This project includes 1,000 LF of roadway widening and repaving along Makawao Avenue between Apana Rd and Haleakala Hwy. The scope of work includes removal of obstructions, relocation of utility poles, relocation of existing fire hydrants, grading, new roadway pavement structure, new AC curbs, concrete curb, pavement striping, traffic sign installation, traffic signal modifications, grass swales, and other incidental items.

## When:

Notice to Proceed: October 22, 2018

Contract Working Days: 80

Anticipated Completion Date: February 19, 2019 / Revised Completion Date: Dec 3, 2019

## Roads Involved:

Makawao Ave from Apana Road to New Haleakala Hwy.

## Contractor:

Maui Kuponu Builders, LLC  
309 Kamalei Circle  
Kahului, HI 96732

## Contract Amount:

\$1,050,417.73

## Project Contact:

County of Maui, Department of Public Works  
Engineering Division  
(808) 270-7745

## Construction Update:

### Work Completed Week of 10/20/19 – 10/26/19:

- Electrical Traffic Signal Work
- HiTel Moved/Installed Tel Poles
- Dept of Water on site

### Work Scheduled Week of 10/27/19 – 11/2/19:

- HiTel Conduits
- Paving-UTB
- Cont. Electrical Traffic Signal Work
- HiTel Moving Wire for Poles

