



Week of 11/23/19

*Construction
Management By:*



Haleakala Hwy and Makawao Ave Improvements

Island of Maui

Project Number: 14-55

Project Scope:

This project includes 1,000 LF of roadway widening and repaving along Makawao Avenue between Apana Rd and Haleakala Hwy. The scope of work includes removal of obstructions, relocation of utility poles, relocation of existing fire hydrants, grading, new roadway pavement structure, new AC curbs, concrete curb, pavement striping, traffic sign installation, traffic signal modifications, grass swales, and other incidental items.

When:

Notice to Proceed: October 22, 2018

Contract Working Days: 80

Anticipated Completion Date: February 19, 2019 / Revised Completion Date: Dec 11, 2019

Roads Involved:

Makawao Ave from Apana Road to New Haleakala Hwy.

Contractor:

Maui Kuponu Builders, LLC

309 Kamalei Circle

Kahului, HI 96732

Contract Amount:

\$1,050,417.73

Project Contact:

County of Maui, Department of Public Works

Engineering Division

(808) 270-7745

Construction Update:

Work Completed Week of 11/17/19 – 11/23/19:

- No Work Performed

Work Scheduled Week of 11/24/19 – 11/30/19:

- TBD

