



**Week of 2/29/20**

*Construction  
Management By:*



# Molokai Baseyard Facility

## 7 Pueo Place (Molokai Industrial Park)

---

Island of Molokai

Project Number: 14-32

### Project Scope:

The new baseyard will consist of one Administrative Building, approximately 2,560 SF, one Maintenance Building, approximately 7,440 SF, and one Vehicle Storage Building, approximately 3,960 SF, located in Naiwa, Molokai

### When:

Notice to Proceed: January 8, 2018

Contract Calendar Days: 550 / Amended Contract Days: 697

Original Completion Date: July 12, 2019 / Revised Completion Date: Jan 3, 2020

### Roads Involved:

Pueo Place, off of Uliili Street

### Contractor:

F&H Construction

1728 Wili Pa Loop, Suite 200

Wailuku, HI 96793

### Contract Amount:

\$7,528,000.00

### Project Contact:

County of Maui, Department of Public Works

Engineering Division

(808) 270-7745

### Construction Update:

#### Work Completed Week of 2/23/20 – 2/29/20:

- MECO Meter Installation/Power
- Fencing Layout/Installation
- Parking Lot Pavement Markings/Wheel Stops
- Gravel and Top Soil
- Cont. Fuel Tank System-Mechanical and Electrical

#### Work Scheduled Week of 3/1/20 – 3/7/20:

- Install Flooring for Admin Bldg
- Admin and Maint Bldg HVAC startup
- Cont. Fencing Installation
- Irrigation/Landscaping

