



**Week of 7/25/20**

**Construction  
Management By:**



# Napili 4/5 Culvert Replacement at Napili

Island of Maui

Project Number: 15-19

## Project Scope:

This project involves removal of existing double box culvert and replacement with new precast concrete double box culvert under Lower Honoapiilani Road. Associated drainage channel work includes installation of open block mat channel lining, vegetated channel lining, concrete inlet structure, riprap, retaining walls, and others. Associated roadway work includes installation of asphalt pavement, curb, gutter, sidewalk, drainage improvements, guardrails, fencing, utilities, and others.

## When:

Notice to Proceed: April 6, 2020

Actual Start Date: April 27, 2020

Contract Working Days: 180

Anticipated Completion Date: December 24, 2020

## Roads Involved:

Lower Honoapiilani Rd.

## Contractor:

Maui Kupono Builders, LLC

309 Kamalei Circle

Kahului, HI 96732

## Contract Amount:

\$2,210,186.08

## Project Contact:

County of Maui, Department of Public Works

Engineering Division

(808) 270-7745

## Construction Update:

### Work Completed Week of 7/19/20 – 7/25/20:

- Verti Block Deliveries Continue
- Install Catch Basin
- Excavation/Installation for Verti Block Footings

### Work Scheduled Week of 7/26/20 – 8/1/20:

- Patch Box Culvert
- Continue West Wall on top of Box Culvert
- Begin Footing for East Wall



Napili 4/5 Culvert