

WEEKLY STATUS REPORT – 5/03/21



County of Maui
Department of Public Works
Engineering Division

Kaupakalua Road
Pavement
Reconstruction Ph 2
Haiku, Maui, Hawaii

Submitted By:

SSFM
INTERNATIONAL

82 Pulehu Place, Unit 201
Kahului, Maui, HI 96732

PROJECT SUMMARY

Project Title:	Kaupakalua Road Pavement Reconstruction, Phase 2 East Kuiaha to Hana Highway
Project Location:	Haiku, Maui, Hawaii
FAP Number:	STP-0365(011)
Project Summary:	This project consists of the removal of existing pavement down to the gravel subbase within the road right-of-way and installing a new asphalt concrete pavement section with reinforcing geogrid. The scope of work also includes installing new pavement striping and markers, replacement of existing water system, adjusting manhole/valve frames and covers where needed, removal/replacement of dented guardrails and removing/replacing signage and posts.
Contractor:	Maui Paving, LLC 949 Kamokila Blvd., Suite 100 Kapolei, HI 96707

PROJECT SUMMARY

Work Completed last Week:	(4/26/21 to 4/30/21) <ul style="list-style-type: none">• Start pavement striping Sta. 117+43 to 237+00 (From E. Kuiaha to Nolu Road)
Work Scheduled This Week:	(5/03/21 to 5/07/21) <ul style="list-style-type: none">• Start installation and replacement of existing signs throughout project Sta. 117+43 to 278+87 (From E. Kuiaha to end of project near Hana Hwy)• Tent. Lower existing water laterals• Tent. Pave Mix V from Sta. 237+00 to 255+00 (Nolu Rd. to 1,800 LF towards Hana Hwy)
Anticipated Completion Date:	May 2021



DSC00037 – Edge striping with buggy



DSC00043 – Edge and Centerline striping



DSC00101 – Double centerline striping with buggy.



DSC00102 – Centerline pavement striping.