



Week of 2/18/23

*Construction
Management By:*



South Kihei Rd. Pavement Rehabilitation

Island of Maui

Project Number: STP-3100(016)

Project Scope:

The scope of work consists of removal and replacement of asphalt pavement, installation of concrete curb, gutter, and sidewalk, removal and replacement of curb ramps, installation of pavement striping and markers, and installation of cured-in-place pipe inside existing drainlines.

When:

Notice to Proceed: November 26, 2021

Actual Start Date: January 20, 2022

Contract Working Days: 370 WD

Anticipated Completion Date: July 26, 2023

Roads Involved:

Lipoa St. to Auhana Rd. and Keonekai Rd. to Kilohana Dr.

Contractor:

Maui Kupono Builders LLC dba Manu Builders

309 Kamalei Circle

Kahului, HI 96732

Contract Amount:

\$6,273,745.71

Project Contact:

County of Maui, Department of Public Works

Engineering Division

(808) 270-7745

Construction Update:

Work Completed Week of 2/5/23 - 2/11/23:

- Coring for Concrete for RRFB Sign Posts

Work Scheduled Week of 2/12/23 - 2/18/23:

- No Work



Coring for RRFB at Crosswalk at Auhana Rd.

