



**Week of 2/25/23**

*Construction  
Management By:*



# South Kihei Rd. Pavement Rehabilitation

Island of Maui

Project Number: STP-3100(016)

## Project Scope:

The scope of work consists of removal and replacement of asphalt pavement, installation of concrete curb, gutter, and sidewalk, removal and replacement of curb ramps, installation of pavement striping and markers, and installation of cured-in-place pipe inside existing drainlines.

## When:

Notice to Proceed: November 26, 2021

Actual Start Date: January 20, 2022

Contract Working Days: 370 WD

Anticipated Completion Date: July 26, 2023

## Roads Involved:

Lipoa St. to Auhana Rd. and Keonekai Rd. to Kilohana Dr.

## Contractor:

Maui Kupono Builders LLC dba Manu Builders

309 Kamalei Circle

Kahului, HI 96732

## Contract Amount:

\$6,273,745.71

## Project Contact:

County of Maui, Department of Public Works

Engineering Division

(808) 270-7745

## Construction Update:

### Work Completed Week of 2/12/23 - 2/18/23:

- No Work

### Work Scheduled Week of 2/19/23 - 2/25/23:

- No Work



