



BOWERS + KUBOTA CONSULTING

270 Hookahi St #311
Wailuku, HI 96793

• Project Management • Planning • Architectural/Engineering Design • Construction Management

94-408 Akoki St #201-A
Waipahu, HI 96793

HawaiiBusiness's *2018 Best Place to Work*



Week of 8/12/18

*Construction
Management By:*



BOWERS + KUBOTA

Kokomo Rd & Makawao Ave Pavement Reconstruction

Island of Maui

Project Number: STP-0900(086)

Project Scope:

This project involves the reconstruction of Kokomo Rd, from Haiku Rd to Mile Post 3.0, and Makawao Ave, from Kokomo Rd to Piihola Rd. Also included on Makawao Ave, will be sidewalk & curb construction, drainage & guardrail improvements, and stone wall reconstruction on Makawao Ave, and driveway apron improvements **PLEASE ANTICIPATE ROAD CLOSURES EACH SATURDAY, FROM 7:00AM - 6:00PM (or later), WEATHER PERMITTING. DURING THE WEEK, PLEASE ALSO ANTICIPATE SINGLE LANE CLOSURES BETWEEN 8:30AM - 3:00PM.**

When:

Notice to Proceed: February 2, 2018

Contract Working Days: 178

Anticipated Completion Date: December 18, 2018

Roads Involved:

Kokomo Rd from Haiku Rd to MP 3.0 &
Makawao Ave from Kokomo Rd to Piihola Rd

Contractor:

HI-Built, LLC
72 Tings Dr
Wailuku, HI 96793

Contract Amount:

\$4,546,797.82

Project Contact:

County of Maui, Department of Public Works
Engineering Division
(808) 270-7745

Construction Update:

Work Completed Week of 8/5/18 – 8/11/18:

- Poured Retaining Wall Footing
- Poured 6" Curb
- Form Sidewalk
- No Work on 8/11/18 due to Election - ROAD OPEN

Work Scheduled Week of 8/12/18 – 8/18/18:

- Form & Pour Sidewalk on Makawao Ave
- Paving Kokomo Rd on 8/18/18 Weather Permitting - Road will be CLOSED

