



**Week of 9/2/18**

*Construction  
Management By:*



# Molokai Baseyard Facility

## 7 Pueo Place (Molokai Industrial Park)

---

Island of Molokai  
Project Number: 14-32

### Project Scope:

The new baseyard will consist of one Administrative Building, approximately 2,560 SF, one Maintenance Building, approximately 7,440 SF, and one Vehicle Storage Building, approximately 3,960 SF, located in Naiwa, Molokai

### When:

Notice to Proceed: January 8, 2018  
Contract Calendar Days: 550  
Anticipated Completion Date: July 12, 2019

### Roads Involved:

Pueo Place, off of Ulili Street

### Contractor:

F&H Construction  
1728 Wili Pa Loop, Suite 200  
Wailuku, HI 96793

### Contract Amount:

\$7,528,000.00

### Project Contact:

County of Maui, Department of Public Works  
Engineering Division  
(808) 270-7745

### Construction Update:

#### Work Completed Week of 8/26/18 – 9/1/18:

- Reinstalled Dust Fence
- Building Pad Prep

#### Work Scheduled Week of 9/2/18 – 9/8/18:

- Building Pad Prep
  - Retention Basin
-





Molokai Baseyard Facility