



Week of 1/13/19

*Construction
Management By:*



Molokai Baseyard Facility

7 Pueo Place (Molokai Industrial Park)

Island of Molokai
Project Number: 14-32

Project Scope:

The new baseyard will consist of one Administrative Building, approximately 2,560 SF, one Maintenance Building, approximately 7,440 SF, and one Vehicle Storage Building, approximately 3,960 SF, located in Naiwa, Molokai

When:

Notice to Proceed: January 8, 2018

Contract Calendar Days: 550

Anticipated Completion Date: July 12, 2019

Roads Involved:

Pueo Place, off of Ulili Street

Contractor:

F&H Construction

1728 Wili Pa Loop, Suite 200

Wailuku, HI 96793

Contract Amount:

\$7,528,000.00

Project Contact:

County of Maui, Department of Public Works

Engineering Division

(808) 270-7745

Construction Update:

Work Completed Week of 1/6/19 – 1/12/19:

- Continued framing Admin Bldg
- Continued installing reinforcing steel in Maintenance Bldg & Vehicle Storage Bldg

Work Scheduled Week of 1/13/19 – 1/19/19:

- Continue framing Admin Bldg
- Form & pour pedestals for Maintenance Bldg
- Continue installing reinforcing steel in Vehicle Storage Bldg



Molokai Baseyard Facility