



Week of 2/17/19

*Construction
Management By:*



Molokai Baseyard Facility

7 Pueo Place (Molokai Industrial Park)

Island of Molokai
Project Number: 14-32

Project Scope:

The new baseyard will consist of one Administrative Building, approximately 2,560 SF, one Maintenance Building, approximately 7,440 SF, and one Vehicle Storage Building, approximately 3,960 SF, located in Naiwa, Molokai

When:

Notice to Proceed: January 8, 2018

Contract Calendar Days: 550 / Amended Contract Days: 697

Anticipated Completion Date: December 6, 2019

Roads Involved:

Pueo Place, off of Ulili Street

Contractor:

F&H Construction

1728 Wili Pa Loop, Suite 200

Wailuku, HI 96793

Contract Amount:

\$7,528,000.00

Project Contact:

County of Maui, Department of Public Works

Engineering Division

(808) 270-7745

Construction Update:

Work Scheduled Week of 2/10/19 – 2/16/19:

- Pour curb around Maintenance Bldg
- Begin electrical trench

Work Scheduled Week of 2/17/19 – 2/23/19:

- No work on 2/18/19 - Holiday
- Form & pour slab for Maintenance Bldg
- Prep slab & utility rough-in for Vehicle Storage Bldg
- Continue electrical trench & transformer pad



Molokai Baseyard Facility