



Week of 10/19/19

*Construction
Management By:*



Molokai Baseyard Facility

7 Pueo Place (Molokai Industrial Park)

Island of Molokai

Project Number: 14-32

Project Scope:

The new baseyard will consist of one Administrative Building, approximately 2,560 SF, one Maintenance Building, approximately 7,440 SF, and one Vehicle Storage Building, approximately 3,960 SF, located in Naiwa, Molokai

When:

Notice to Proceed: January 8, 2018

Contract Calendar Days: 550 / Amended Contract Days: 697

Original Completion Date: July 12, 2019 / Revised Completion Date: Dec. 27, 2019

Roads Involved:

Pueo Place, off of Uliili Street

Contractor:

F&H Construction

1728 Wili Pa Loop, Suite 200

Wailuku, HI 96793

Contract Amount:

\$7,528,000.00

Project Contact:

County of Maui, Department of Public Works

Engineering Division

(808) 270-7745

Construction Update:

Work Completed Week of 10/13/19 –10/19/19:

- Electrical Rough-in at Maint Bldg
- Metal Roofing/Siding on Maint Bldg & Veh Storage
- Install Plumbing Vents for Maint Bldg & Veh Storage
- Framing for Restroom at Veh Storage Bldg

Work Scheduled Week of 10/20/19 –10/26/19:

- Cont. Electrical Rough-in at Maint Bldg
- Framing/Seaming for Maint Bldg & Veh Storage
- Roll-up Doors for Maint Bldg
- Start Bridge Crane/Vehicle Lifts

