



**Week of 10/19/19**

*Construction  
Management By:*



# Molokai Baseyard Facility

## 7 Pueo Place (Molokai Industrial Park)

---

Island of Molokai  
Project Number: 14-32

### Project Scope:

The new baseyard will consist of one Administrative Building, approximately 2,560 SF, one Maintenance Building, approximately 7,440 SF, and one Vehicle Storage Building, approximately 3,960 SF, located in Naiwa, Molokai

### When:

Notice to Proceed: January 8, 2018

Contract Calendar Days: 550 / Amended Contract Days: 697

Original Completion Date: July 12, 2019 / Revised Completion Date: Jan 3, 2020

### Roads Involved:

Pueo Place, off of Ulili Street

### Contractor:

F&H Construction

1728 Wili Pa Loop, Suite 200

Wailuku, HI 96793

### Contract Amount:

\$7,528,000.00

### Project Contact:

County of Maui, Department of Public Works

Engineering Division

(808) 270-7745

### Construction Update:

#### Work Completed Week of 10/20/19 –10/26/19:

- Overhead Cranes Complete
- Metal Roofing/Siding on Maint Bldg & Veh Storage
- Plumbing Rough-in
- Framing for Restroom at Veh Storage Bldg

#### Work Scheduled Week of 10/27/19 –11/2/19:

- Cont. Electrical Rough-in at Maint Bldg
- Grading/Pouring for Concrete Pads
- Cont. Roll-up Doors for Maint Bldg
- Insulation/Drywall for Maint Bldg





Molokai Baseyard Facility