



**Week of 12/28/19**

*Construction  
Management By:*



# Molokai Baseyard Facility

## 7 Pueo Place (Molokai Industrial Park)

---

Island of Molokai  
Project Number: 14-32

### Project Scope:

The new baseyard will consist of one Administrative Building, approximately 2,560 SF, one Maintenance Building, approximately 7,440 SF, and one Vehicle Storage Building, approximately 3,960 SF, located in Naiwa, Molokai

### When:

Notice to Proceed: January 8, 2018

Contract Calendar Days: 550 / Amended Contract Days: 697

Original Completion Date: July 12, 2019 / Revised Completion Date: Jan 10, 2020

### Roads Involved:

Pueo Place, off of Ulili Street

### Contractor:

F&H Construction  
1728 Wili Pa Loop, Suite 200  
Wailuku, HI 96793

### Contract Amount:

\$7,528,000.00

### Project Contact:

County of Maui, Department of Public Works  
Engineering Division  
(808) 270-7745

### Construction Update:

#### Work Completed Week of 12/22/19 –12/28/19:

- Paint Firelines & Conduits for Maint Bldg
- Rain Gutters for Admin Bldg
- Irrigation/Water Tie in to Ulili & Pueo Streets
- Site Paving/Concrete

#### Work Scheduled Week of 12/29/19 –1/4/20:

- Cont. Site Paving
- Cont. Irrigation/Landscape
- Cont. Site Grading
- Install Vehicle Lift
- Fuel Pad

