



**Week of 3/14/20**

*Construction  
Management By:*



# Molokai Baseyard Facility

## 7 Pueo Place (Molokai Industrial Park)

---

Island of Molokai

Project Number: 14-32

### Project Scope:

The new baseyard will consist of one Administrative Building, approximately 2,560 SF, one Maintenance Building, approximately 7,440 SF, and one Vehicle Storage Building, approximately 3,960 SF, located in Naiwa, Molokai

### When:

Notice to Proceed: January 8, 2018

Contract Calendar Days: 550 / Amended Contract Days: 697

Original Completion Date: July 12, 2019 / Revised Completion Date: Jan 3, 2020

### Roads Involved:

Pueo Place, off of Ulili Street

### Contractor:

F&H Construction

1728 Wili Pa Loop, Suite 200

Wailuku, HI 96793

### Contract Amount:

\$7,528,000.00

### Project Contact:

County of Maui, Department of Public Works

Engineering Division

(808) 270-7745

### Construction Update:

#### Work Completed Week of 3/8/20 – 3/14/20:

- UTB Gravel Areas
- HVAC Start Up in Admin. and Maint. Bldg.
- Landscape Edging Continues
- AC Piping Insulation
- Top soil and Fencing Continues

#### Work Scheduled Week of 3/15/20 – 3/21/20:

- Carpeting & Flooring in Admin. and Maint. Bldg.
- Top soil and Fencing Continues
- Generator Start Up and Training
- Irrigation/Landscaping Testing, Tree Planting

