



Week of 3/28/20

*Construction
Management By:*



Molokai Baseyard Facility

7 Pueo Place (Molokai Industrial Park)

Island of Molokai

Project Number: 14-32

Project Scope:

The new baseyard will consist of one Administrative Building, approximately 2,560 SF, one Maintenance Building, approximately 7,440 SF, and one Vehicle Storage Building, approximately 3,960 SF, located in Naiwa, Molokai

When:

Notice to Proceed: January 8, 2018

Contract Calendar Days: 550 / Amended Contract Days: 697

Original Completion Date: July 12, 2019 / Revised Completion Date: Jan 3, 2020

Roads Involved:

Pueo Place, off of Ulili Street

Contractor:

F&H Construction

1728 Wili Pa Loop, Suite 200

Wailuku, HI 96793

Contract Amount:

\$7,528,000.00

Project Contact:

County of Maui, Department of Public Works

Engineering Division

(808) 270-7745

Construction Update:

Work Completed Week of 3/22/20 – 3/28/20:

- UTB Gravel Retainage Basin
- Landscape Edging Continues
- AC Piping Insulation
- Top soil and Fencing Continues

Work Scheduled Week of 3/29/20 – 4/4/20:

- Punch List/Final Clean up all Buildings
- Top soil and Fencing Continues
- UTB Gravel Retainage Basin Continues
- Landscaping/Tree Planting

