BOWERS + KUBOTA CONSULTING

• Project Management • Planning • Architectural/Engineering Design • Construction Management

HawaiiBusiness' *2018 Best Places to Work*

270 Ho'okahi Street, #311
Wailuku, HI 96793

94-408 Akoki Street, Suite 201-A
Waipahu, HI 96797
Phone: 808_836-7787
Telefax: 808_834_4833

Construction Management By:

BOWERS + KUBOTA

Week of 9/28/19

Kaupakalua Rd

Kaupakalua Rd Pavement Reconstruction
Kokomo Rd to E. Kuiaha Rd

Island of Maui

Project Number: STP-0365(010)

Project Scope:

This project involves the removal of existing pavement down to the gravel subbase within the road right-of-way, installation of a new asphalt concrete pavement section with reinforcing geogrid, new rigid pavement (Portland Cement Concrete) section for a small portion of the roadway, installation of new pavement striping and pavement markers, adjusting manhole and valve frames and covers where needed, removal/replacement of dented guardrails, removing/replacing signage & posts, and other incidental items.

When:

Notice to Proceed: February 11, 2019
Contract Working Days: 287
Anticipated Completion Date: April 7, 2020 // Revised Completion Date: Sept. 22, 2020

Roads Involved:

Kaupakalua Rd from Kokomo Rd to E. Kuiaha Rd

Contractor:

HI-Built, LLC
72 Tings Dr
Wailuku, HI 96793

Contract Amount:

$4,796,353.55

Project Contact:

County of Maui, Department of Public Works
Engineering Division
(808) 270-7745

Construction Update:

Work Completed Week of 9/22/19 – 9/28/19:

- Cont. Excavation & Lowering of Water Laterals

Work Scheduled Week of 9/29/19 – 10/5/19:

- Cont. Excavation & Lowering of Water Laterals

Kaupakalua Rd