BOWERS + KUBOTA CONSULTING

• Project Management • Planning • Architectural/Engineering Design • Construction Management

HawaiiBusiness' *2018 Best Places to Work*

270 Ho'okahi Street, #311
Wailuku, HI 96793

94-408 Akoki Street, Suite 201-A
Waipahu, HI 96797
Phone: 808_836-7787
Telefax: 808_834_4833

Week of 2/8/20

Construction Management By:

BOWERS + KUBOTA

Kokomo Rd

Kokomo Rd & Makawao Ave
Pavement Reconstruction

Island of Maui

Project Number: STP-0900(086)

Project Scope:

This project involves the reconstruction of Kokomo Rd, from Haiku Rd to Mile Post 3.0, and Makawao Ave, from Kokomo Rd to Piiholo Rd. Also included on Makawao Ave, will be sidewalk & curb construction, drainage & guardrail improvements, and stone wall reconstruction on Makawao Ave, and driveway apron improvements ***PLEASE ANTICIPATE ROAD CLOSURES EACH SATURDAY, FROM 7:00AM - 6:00PM (or later), WEATHER PERMITTING. DURING THE WEEK, UNLESS OTHERWISE NOTE, PLEASE ALSO ANTICIPATE SINGLE LANE CLOSURES BETWEEN 8:30AM - 3:00PM.***

When:

Notice to Proceed: February 2, 2018
Contract Working Days: 178
Anticipated Completion Date: October 19, 2018 / Revised Completion: December 5, 2019

Roads Involved:

Kokomo Rd from Haiku Rd to MP 3.0 &
Makawao Ave from Kokomo Rd to Piiholo Rd

Contractor:

HI-Built, LLC
72 Tings Dr
Wailuku, HI 96793

Contract Amount:

$4,546,797.82

Project Contact:

County of Maui, Department of Public Works
Engineering Division
(808) 270-7745

Construction Update:

Work Completed Week of 2/2/20 - 2/8/20:

- Exposing Retaing Wall and Footing

Work Scheduled Week of 2/9/20 - 2/15/20:

- Install Guardrail

HUSKY

ME-10
CASE