BOWERS + KUBOTA CONSULTING

• Project Management • Planning • Architectural/Engineering Design • Construction Management

HawaiiBusiness' *2018 Best Places to Work*

270 Ho'okahi Street, #311
Wailuku, HI 96793

94-408 Akoki Street, Suite 201-A
Waipahu, HI 96797
Phone: 808_836-7787
Telefax: 808_834_4833

Week of 3/28/20

Construction Management By:

BOWERS + KUBOTA

Haleakala Hwy

Haleakala Hwy and Makawao Ave Improvements

Island of Maui

Project Number: 14-55

Project Scope:

This project includes 1,000 LF of roadway widening and repaving along Makawao Avenue between Apana Rd and Haleakala Hwy. The scope of work includes removal of obstructions, relocation of utility poles, relocation of existing fire hydrants, grading, new roadway pavement structure, new AC curbs, concrete curb, pavement striping, traffic sign installation, traffic signal modifications, grass swales, and other incidental items.

When:

Notice to Proceed: October 22, 2018
Contract Working Days: 80
Anticipated Completion Date: February 19, 2019 / Revised Completion Date: February 25, 2020

Roads Involved:

Makawao Ave from Apana Road to New Haleakala Hwy.

Contractor:

Maui Kupono Builders, LLC
309 Kamalei Circle
Kahului, HI 96732

Contract Amount:

$1,050,417.73

Project Contact:

County of Maui, Department of Public Works
Engineering Division
(808) 270-7745

Construction Update:

Work Completed Week of 3/22/20 – 3/28/20:

- Raise Utilities to Grade
- Striping Layout

Work Scheduled Week of 3/29/20 – 4/4/20:

- Striping

Haleakala Hwy