BOWERS + KUBOTA CONSULTING

• Project Management • Planning • Architectural/Engineering Design • Construction Management

HawaiiBusiness' *2018 Best Places to Work*

270 Ho'okahi Street, #311
Wailuku, HI 96793

94-408 Akoki Street, Suite 201-A
Waipahu, HI 96797
Phone: 808_836-7787
Telefax: 808_834_4833

Week of 6/20/20

Construction Management By:

BOWERS + KUBOTA

Napili 4/5 Culvert

Napili 4/5 Culvert Replacement at Napili

Island of Maui

Project Number: 15-19

Project Scope:

This project involves removal of existing double box culvert and replacement with new precast concrete double box culvert under Lower Honoapiilani Road. Associated drainage channel work includes installation of open block mat channel lining, vegetated channel lining, concrete inlet structure, riprap, retaining walls, and others. Associated roadway work includes installation of asphalt pavement, curb, gutter, sidewalk, drainage improvements, guardrails, fencing, utilities, and others.

When:

Notice to Proceed: April 6, 2020
Actual Start Date: April 27, 2020
Contract Working Days: 180
Anticipated Completion Date: December 24, 2020

Roads Involved:

Lower Honoapiilani Rd.

Contractor:

Maui Kupono Builders, LLC
309 Kamalei Circle
Kahului, HI 96732

Contract Amount:

$2,210,186.08

Project Contact:

County of Maui, Department of Public Works
Engineering Division
(808) 270-7745

Construction Update:

Work Completed Week of 6/14/20 – 6/20/20:

- Tie-in for Water & Sewer By-Pass
- Casting of Box Culvert
- Start Drainage & Channel Diversion

Work Scheduled Week of 6/21/20 – 6/27/20:

- Install 60" Drain
- Cont. Drainage & Channel Diversion
- Remove Culvert
- Road Demo

Napili 4/5 Culvert